


年度	H18年度												H19年度												H20年度												H21年度											
月	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3
月数																									1 2 3 4 5 6 7 8 9 10 11 12												13 14 15 16 17 18 19 20 21 22 23 24											
全体 工程	用地取得												実施設計												着工												全体 24ヶ月											
													公告 入札												契約 3月議会																							
建築 工事																									既存解体その1																							
																									準備工事・山留根伐																							
																									1F~7F 躯体工事																							
																									基礎																							
																									BIF																							
																									仕上工事																							
外構																																					部分引渡											
																																					移転											
																																					解体その2											
																																					外構、別棟											
																																					備品											
電気・空調・衛生 工事																									機器 製作																							
																									スリーブ、配管																							
																																					配管、配線、取付											

新庁舎建設段階的計画

第1段階：別館引越し後、工事範囲の仮囲い設置
別館解体工事着手
地下駐車場部分を含め新庁舎建設に着手する
図書館南側を作業ヤードとする。
庁舎利用者は北側からの動線とする。



新庁舎建設段階的計画

第2段階：新庁舎へ引越し後、既存建物解体工事用の仮囲い設置
既存建物解体工事着手
庁舎利用者は南側スロープ及び地下1階からの動線とする。
既存解体後、仮囲い撤去
外構工事に着手（別棟含む）

